

Stokeinteignhead Flood Risk Management  
Programme Rev0 (03/08/2016)

ID	Task Name	Duration	Start	Finish	% Complete	Timeline																							
						2017												2018											
						3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter														
Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1	<b>Geotechnical SI Phase 2</b>	318 days	Fri 19/08/16	Tue 07/11/17	0%	[Gantt bar from 19/08/16 to 07/11/17]																							
2	Commence ITT	0 days	Fri 19/08/16	Fri 19/08/16	0%	[Milestone 19/08]																							
3	Tender Period	23 days	Fri 19/08/16	Tue 20/09/16	0%	[Gantt bar from 19/08/16 to 20/09/16]																							
4	Tender Evaluation & CARP	5 days	Wed 21/09/16	Tue 27/09/16	0%	[Gantt bar from 21/09/16 to 27/09/16]																							
5	Standstill Period (10d)	10 days	Wed 28/09/16	Tue 11/10/16	0%	[Gantt bar from 28/09/16 to 11/10/16]																							
6	Contract Award (subject to land)	0 days	Tue 11/10/16	Tue 11/10/16	0%	[Milestone 11/10]																							
7	Mobilisation Period	20 days	Wed 12/10/16	Tue 08/11/16	0%	[Gantt bar from 12/10/16 to 08/11/16]																							
8	Site Investigation	20 days	Wed 09/11/16	Tue 06/12/16	0%	[Gantt bar from 09/11/16 to 06/12/16]																							
9	Laboratory Testing	30 days	Wed 07/12/16	Tue 17/01/17	0%	[Gantt bar from 07/12/16 to 17/01/17]																							
10	Interpretive Report	15 days	Wed 18/01/17	Tue 07/02/17	0%	[Gantt bar from 18/01/17 to 07/02/17]																							
11	Ground Water Monitoring	260 days	Wed 09/11/16	Tue 07/11/17	0%	[Gantt bar from 09/11/16 to 07/11/17]																							
12	Design for Planning	105 days?	Wed 08/02/17	Tue 04/07/17	0%	[Gantt bar from 08/02/17 to 04/07/17]																							
13	Preliminary Design	65 days?	Wed 08/02/17	Tue 09/05/17	0%	[Gantt bar from 08/02/17 to 09/05/17]																							
14	Commission Environmental Consultants	10 days	Wed 07/06/17	Tue 20/06/17	0%	[Gantt bar from 07/06/17 to 20/06/17]																							
15	Preliminary Cost Estimate	10 days	Wed 21/06/17	Tue 04/07/17	0%	[Gantt bar from 21/06/17 to 04/07/17]																							
16	<b>Planning</b>	462 days	Mon 02/05/16	Tue 06/02/18	0%	[Gantt bar from 02/05/16 to 06/02/18]																							
17	Seek Pre-App Advice & EIA Screening	20 days	Wed 10/05/17	Tue 06/06/17	0%	[Gantt bar from 10/05/17 to 06/06/17]																							
18	Historic Environment	65 days	Wed 21/06/17	Tue 19/09/17	0%	[Gantt bar from 21/06/17 to 19/09/17]																							
19	Landscape (Assessment & Design)	65 days	Wed 21/06/17	Tue 19/09/17	0%	[Gantt bar from 21/06/17 to 19/09/17]																							
20	Ecology	153 days	Mon 02/05/16	Wed 30/11/16	0%	[Gantt bar from 02/05/16 to 30/11/16]																							
21	Arboricultural Survey & Tree Protection Plan	15 days	Wed 21/06/17	Tue 11/07/17	0%	[Gantt bar from 21/06/17 to 11/07/17]																							
22	Flood Risk Assessment	65 days	Wed 21/06/17	Tue 19/09/17	0%	[Gantt bar from 21/06/17 to 19/09/17]																							
23	Sustainable Design Statement	15 days	Wed 21/06/17	Tue 11/07/17	0%	[Gantt bar from 21/06/17 to 11/07/17]																							
24	Consultation	20 days	Wed 20/09/17	Tue 17/10/17	0%	[Gantt bar from 20/09/17 to 17/10/17]																							
25	Planning Statement	15 days	Wed 18/10/17	Tue 07/11/17	0%	[Gantt bar from 18/10/17 to 07/11/17]																							
26	Community Consultation Statement	15 days	Wed 18/10/17	Tue 07/11/17	0%	[Gantt bar from 18/10/17 to 07/11/17]																							
27	Application Form & Notices	5 days	Wed 18/10/17	Tue 24/10/17	0%	[Gantt bar from 18/10/17 to 24/10/17]																							
28	Submit Application	0 days	Tue 07/11/17	Tue 07/11/17	0%	[Milestone 07/11]																							
29	Determination Period	65 days	Wed 08/11/17	Tue 06/02/18	0%	[Gantt bar from 08/11/17 to 06/02/18]																							
30	<b>Land</b>	160 days	Wed 20/09/17	Tue 01/05/18	0%	[Gantt bar from 20/09/17 to 01/05/18]																							
31	Identify needs & prepare Plot Plans	10 days	Wed 20/09/17	Tue 03/10/17	0%	[Gantt bar from 20/09/17 to 03/10/17]																							
32	Instruct NPS Land Agents	0 days	Tue 03/10/17	Tue 03/10/17	0%	[Milestone 03/10]																							
33	Agree Heads of Terms	130 days	Wed 04/10/17	Tue 03/04/18	0%	[Gantt bar from 04/10/17 to 03/04/18]																							
34	Legal Agreement	20 days	Wed 04/04/18	Tue 01/05/18	0%	[Gantt bar from 04/04/18 to 01/05/18]																							
35	<b>Detailed Design &amp; Contract Preparation</b>	65 days	Wed 08/11/17	Tue 06/02/18	0%	[Gantt bar from 08/11/17 to 06/02/18]																							
36	Detailed Design	65 days	Wed 08/11/17	Tue 06/02/18	0%	[Gantt bar from 08/11/17 to 06/02/18]																							
37	Contract Preparation	65 days	Wed 08/11/17	Tue 06/02/18	0%	[Gantt bar from 08/11/17 to 06/02/18]																							
38	<b>Procurement (Open Tender)</b>	193 days	Wed 07/02/18	Fri 02/11/18	0%	[Gantt bar from 07/02/18 to 02/11/18]																							
39	Invitation to Tender	30 days	Wed 07/02/18	Tue 20/03/18	0%	[Gantt bar from 07/02/18 to 20/03/18]																							
40	Receive Tenders	0 days	Tue 20/03/18	Tue 20/03/18	0%	[Milestone 20/03]																							
41	Tender Evaluation & CARP	20 days	Wed 21/03/18	Tue 17/04/18	0%	[Gantt bar from 21/03/18 to 17/04/18]																							
42	CARP Sign Off	5 days	Wed 18/04/18	Tue 24/04/18	0%	[Gantt bar from 18/04/18 to 24/04/18]																							
43	Standstill Period (15d)	10 days	Wed 25/04/18	Tue 08/05/18	0%	[Gantt bar from 25/04/18 to 08/05/18]																							
44	Award Contract	0 days	Tue 08/05/18	Tue 08/05/18	0%	[Milestone 08/05]																							
45	Mobilisation	20 days	Wed 09/05/18	Tue 05/06/18	0%	[Gantt bar from 09/05/18 to 05/06/18]																							
46	Construction	108 days	Wed 06/06/18	Fri 02/11/18	0%	[Gantt bar from 06/06/18 to 02/11/18]																							